


# 2020 STREET IMPROVEMENT PROJECT



## 2020 STREET IMPROVEMENT PROJECT

CURRENT CONSTRUCTION AREA: 1ST ST SW & SE & 2ND ST NE

### 1ST ST SW & SE

1. THE STREET IS BEING CONSTRUCTED SO THE INTERSECTIONS WITH THE CROSS STREETS WILL BE INTERMITTENTLY CLOSED.
2. STREET CONSTRUCTION WILL CONTINUE FOR THE NEXT COUPLE OF WEEKS, CURB AND GUTTER AND SIDEWALK CONSTRUCTION HAVE STARTED THIS WEEK, WITH CONCRETE DRIVEWAYS TO FOLLOW LATER IN THE MONTH.
3. TREE REMOVAL WILL CONTINUE.

### 2ND ST NE

4. THE REMOVAL OF TREES WILL CONTINUE OVER THE FEW WEEKS.
5. ONCE THE SANITARY SEWER IS INSTALLED TO 4th AVENUE NE, THE CONTRACTOR WILL BEGIN WATER MAIN INSTALLATION FROM 1st AVENUE NE TO 4th AVENUE NE. SERVICES WILL BEGIN AFTER WATER MAIN IS COMPLETE.

2020 STREET IMPROVEMENT PROJECT  
CITY OF DODGE CENTER  
DODGE CENTER, MINNESOTA

CURRENT WORK MAP

DATE: JULY 30, 2020  
SCALE: AS SHOWN  
DRAWN BY: DM  
CHECKED BY:  
JOB NUMBER: 1003R0023.000

DATE	REV#	REVISIONS DESCRIPTION

BY: \_\_\_\_\_  
I HEREBY CERTIFY THAT THIS PLAN, SPECIFICATION, OR REPORT WAS PREPARED BY ME OR UNDER MY DIRECT SUPERVISION AND THAT I AM DULY LICENSED ## UNDER THE LAWS OF THE STATE OF MINN.

**WIDSETH** ARCHITECTS ENGINEERS SCIENTISTS SURVEYORS  
DATE: \_\_\_\_\_ LIC. NO. \_\_\_\_\_